



FIELD OFFICE FOR PARKING DECK CONSTRUCTION

v: 630.434.6895

f: 630.434.6896

Memo

Date: 23 October 03

To: Joseph Skach, Director of Planning and Community Development
Michael Millette, Assistant Director of Public Works - Engineering

From: Sara L. Davis, Alfred Benesch & Company, Owner's Representative

Subject: Village of Downers Grove Parking Facility, Project No. 14-00
Monthly Status Update 22 September – 24 October 2003

The purpose of the attached is to provide you and the Village Council with an update on the parking deck construction during the past month.

Attachment

Cc: File



Field Office for Parking Deck Construction

Monthly Status Update *

Dates: 22 September - 24 October 2003

Construction Operations

Installation of foundation piles is complete, and impulse testing has confirmed that they are of good quality.

The mass excavation of the storm water detention basin is complete, as is the earth retention system that followed it down on the south and west sides. Final grading and placement of subgrade stone is progressing in the slab on grade areas of the structure.

Concrete has been placed in approximately half of the pile caps in the detention basin and in the slab along the north edge. Forming for the detention basin wall on the north edge is now in progress. Similar concrete work is underway for the stair tower at the southeast corner of the structure.

Assessment of Progress

The work is progressing satisfactorily, on time and on budget.

Photos



Earth retention system in southwest corner of storm A7 water detention basin.



Formwork and reinforcing bars for north wall of detention basin.

Sara L. Davis, PE, SE
alfred benesch & company
Owner's Representative

* Neither the Village nor its representative, Alfred Benesch & Co., has control over or charge of and shall not be responsible for construction means, methods, techniques, sequences or procedures or for safety precautions and programs in connection with the work, since these are the General Contractor's responsibility under the contract for construction.